

RAJASTHAN STATE ROAD DEVELOPMENT & CONSTRUCTION CORPORATION LTD., JAIPUR

Progress Report of Negadia High Level Bridge entrusted by PWD

As on 31.10.2017

S.N	Name of work	A&F snaction	Scope of Work	Agency	Amount of work order (Rs. in Lakh)	Stipulated date of commencement	Stipulated date of completion	Fund received (Rs. in Lakh)	Expenditure (Rs. in Lakh)	Physical Status	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of Negadia High Level Bridge including approach road on Kekri- Deoli Road ODR-18 (old SH- 26) in District - Tonk	Rs. 68.71 crs (Vide letter no F-7 (1435)/Sec II /2010 D-206 dt. 29.09.2010 for Rs. 37.86 crs & Additional A&F Sanction vide letter no F-50 (884)/RIDF-21 / Sec-II/ 2015-16/D-428 dt.20.01.2016 for Rs. 30.85 Crs.)	(i) Construction of H.L.Bridge & Bridge Approaches. (ii) Construction of additional Approach Road	(i) M/s Vijay 'M' Mistry & Construction Pvt. Ltd. Ahmedabad. (ii) Heera Lal Choudhary, Tonk	4799.00 462.76	14.09.2013 28.05.2014	13.09.2015 27.11.2014	3350.00	5893.90	Work completed on 25.11.2015	Inaugrated by Hon'ble PWM on dt. 17.02.2016. Final Bill pending for want of fund from PWD. CE & AS PWD has been requested for release of balance fund amounting to Rs. 2601.62 Lakh.

RAJASTHAN STATE ROAD DEVELOPMENT & CONSTRUCTION CORPORATION LTD., JAIPUR

List of ROB works in progress (entrusted by PWD)

As on 31.10.2017

S. No.	Name of work	Railway Section/Rly. Km.	A&F sanction	Agency	Amount of work order (Rs. in Lakh)	Stipulated date of commencement	Stipulated date of completion	Funds recd.from Client (Rs in Lakh)	Scope of work	Exp. (Rs. in Lakh)	Phy.progress of State portion / Approaches	Phy. Progress of Railway portion	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
West Central Railway													
1	ROB Srimahaveerji LC No 195, WCR.	Railway Km 1134/10-12	CE, PWD letter No.F.7 (1593) Sec. II/2011/D-458 dated 13.01.2012 for Rs.1877.00 Lakh. Revised Admn. Sanction Rs. 37.56 Cr. and Financial sanction Rs. 24.57 Cr. (Excluding Railway share of Rs. 12.99 Cr.) vide CE&AS PWD letter no. F-7 (1593)Sec-II/2011/D-1 dated 07.04.2017	M/s PRL-Guru Nanak Engineering Services (JV), N. Delhi	1410.29	18.02.2013	17.02.2015	1965.00 (PWD 1565 + 400 Railway)	Hindaun side : RE wall 212.89M + 5 viaducts (126.62M) Srimahaveerji side : RE wall 246.77M + 4 viaducts (105.02M) Railway portion : 1 viaduct (36.99M)	1485.99	Substructure (09 No.) completed and 32 no. precast girders (out of 36 no.) casted. Work of RE walls is in progress.	Work completed by Railway in June 2015	Work could not be started by Contractor on stipulated date of commencement i.e. 18.02.2013 due to non-availability of land at site. Work was actually started on 21.03.2016 after acquisition of land by PWD. The work is likely to be completed by March 2018

RAJASTHAN STATE ROAD DEVELOPMENT & CONSTRUCTION CORPORATION LTD., JAIPUR

List of ROB works completed (Entrusted by PWD and UDH)

As on 31.10.2017

S. No.	Name of work /Job no.	Railway Section/Rly. Km.	A&F Sanction	Funds recd.from Client (Rs in Lakh)	Length of approaches / vents	Exp. (Rs. in Lakh)	Phy.progress of State portion / Approaches	Phy. Progress of Railway portion	Remarks
1	2	3	4	5	6	7	8	9	11
A-North-Western Railway, Jaipur									
1	ROB Abu Road L.C. -134 NWR	Abu Road-maval/601.74/139064 (1998)	CE, PWD letter No.F.7 (1062) Sec. II/06/D-452 dated 21.03.06 for Rs.1000 Lakh (RE : NR)	734.17 (720.00 PWD + 14.17 Rly)	125.00 M + 1 no. viaduct 20.00 m (Ambaji side) 274.00 M + 2 no. viaduct (26.00 m) (Abu road city side) Railway portion 4 spans = 98.00 m	714.15	Work completed by RSRDC in April 2011	Work completed by Railway	-
2	ROB Kishangarh -LC 28 NWR	Kishangarh Geglakhri/266.531/219422 (1997)	CE, PWD letter No.F.7 (1062) Sec. II/06/D-452 dated 21.03.06 for Rs.1000 Lakh (RE : NR)	1085.51 (PWD 870+215.51 Railway)	One side = 105.00 m + 5 no. viaduct @ 18.00 m Other side = 280.00 m + 5 no. viaduct @ 18.00 m Railway portion = 1 span = 40.00 m	1094.66	Work completed by RSRDC in July 2012	Work completed by Railway in Aug 2011	Inaugurated on 10.07.2012
3	ROB Dausa LC No. 181, NWR.	Dausa- Yard/179.656/123530(1999)	CE, PWD letter No.F.7 (1062)Sec. II/06/D-452 dated 21.03.06 for Rs.1000 Lakh. Revised A&F sanction issued vide CE PWD letter no. F-7(1030)Sec-II/2005/D-91 dt. 7.7.11 for Rs. 2020.00 Lakh.	1847.00	Dausa side - 318.00 m including 9 no. viaduct Jaipur side - 387.00 m including 9 no. viaduct Railway portion 1 span = 38.62 m	1797.05	Work Completed by RSRDC in March 2013	Work completed by Railway	Inaugurated by Hon'ble CM on 30.03.2013.
4	ROB Mandal LC 63-C, NWR	Ajmer-Ratlam/120/15-16/144880	CE, PWD letter No.F.7 (1062)Sec. II/06/D-452 dated 21.03.06 for Rs.1000 Lakh (Sanction received for 10% excess expenditure).	1045.64 (870 PWD + 175.64 Railway)	One side = 300.00 m + one viaduct 12.00 m Other side = 330.00 m + 1 viaduct 12.00 m Railway porton = 1 span 36.67 m	1075.55	Work completed by RSRDC in Sept 2011	Work completed by Railway in April 2011	-
5	ROB Saradhana LC 5A/2E, NWR.	Dausa-Sardhana/306.56/193830	CE,PWD letter No. F.7 (1074) Sec.II/2006/D-177 dated 23.08.06 for Rs.1000 Lakh (RE : NR)	1134.12 (870 PWD +264.12 Railway)	One side = 268.00 m + 1 viaduct 12.00 m Other side = 260.00 m Railway portion = 3 spans = 72.16 m	939.16	Work completed by RSRDC in Oct 2012	Work completed by Railway in Aug 2011	Inaugurated on 05.11.2012
6	ROB Barmer - Chawa - LC no. C-325, NWR.	Barmer - Jodhpur Km. (834/150)/ TVU greater than 1.00 lacs	CE PWD letter No. F-7 (1074)/ Sec.II/2006/D-161dated. 01.06.07 for Rs. 1000 Lakh + 500 Lakh from UIT Barmer Revised Sanction vide No. F7(1074)/secII /Part/2005/D-550 dt 08.03.2013 : Admn = Rs. 2911 Lakh Fin.= Rs. 1638 Lakh UIT Barmer = Rs. 500 Lakh	2351.33 (1524.90 PWD+500 UIT Barmer + 326.43 Railway)	127.12 M (solid) Jodhpur side 66.78 M -(solid) Barmer side Viaduct-229.10 M-Jodhpur side 11 viaduct & 1 box and 200.00 M - Barmer side (10 viaduct) Railway portion 2 spans = 63.74 m	2314.38	Work completed by RSRDC on 15.09.2013	Work completed by Railway in April 2013	-

S. No.	Name of work /Job no.	Railway Section/Rly. Km.	A&F Sanction	Funds recd.from Client (Rs in Lakh)	Length of approaches / vents	Exp. (Rs. in Lakh)	Phy.progress of State portion / Approaches	Phy. Progress of Railway portion	Remarks
1	2	3	4	5	6	7	8	9	11
7	ROB Alwar - Rewari LC No. 111, NWR	Alwar- Rewari Section 71/ 3-4	GoR Dy. Secy.(II) UDH letter No. P-8 (1)/UDH/1/06 dated 17.09.08 for Rs. 2055 Lakh	1900.00	Alwar side - Length of vent-66.60 M (4 viaduct) Approaches of RE walls - 235.00 M Tijara side - Length of vent-34.60 M (2 viaduct) Approaches of RE walls - 315.00 M Rly portion - Length of 2 no. vent-63.84 M	1955.46	Work completed by RSRDC on 15.07.2013	Work completed by Railway in April 2013	-
8	ROB on Bhilwara - Chittorgarh B.G. track a deposit work from UIT, Bhilwara	Bhilwara - Chittorgarh section TP No.135/2-3 NWR	GoR Dy. Secy.(II) UDH letter No.8 (3)/UDH/T/05 dt. 04.02.06 for Rs. 1500 Lakh Revised sanction vide Dy. Secy. UDH letter no. F8 (3) / UDH/2005 dated 20.12.07 for Rs. 2087.00 Lakh	1762.11	Gangapur side = 240.80 m + 2 viaduct @ 14.60 m Hindon side = 271.60 m + 4 viaduct @ 14.60 m Railway portion = 1 span @ 25.34 m	1758.18	Work completed by RSRDC in Dec 2011	Work completed by Railway in March 2011	-
9	ROB Pali. LC No. C-27.	Pali - Jodhpur / (697/100-200)/ TVU less than 1.00 lac.	CE PWD letter No. F-7 (1247)/ Sec.II/2007/D-481dated. 22.01.08 for Rs. 1200 Lakh. (Revised sanction vide no. F.7(1222) Sec-II/2007/D-407 dt. 22.03.2011 for Rs. 2064.00 Lakh	1824.18 (78.18 (Municipal Corp.,Pali + 1642.00 PWD + 50.00 MP fund + 54.00 MLA fund)	140.00 M solid (Jodhpur road side) 140.00 M solid (Sardar Patel Nagar side) Viaduct 3 no 16 m each, each side Rly span 4 no. (3 no. @ 16.00 + 1 @ 40.40 m)	1658.27	Work completed by RSRDC on 28.02.2013	Work completed by RSRDC on 28.02.2013	Inaugurated on 07.04.2013
10	ROB Nagaur LC C-63, NWR	578/024, A TVU 100116 N (Feb. 07) MDR-37A Km. 0/083	CE PWD letter No. F-7 (1074)/ Sec.II/2006/D-39 dated 13.09.07 for Rs. 1300 Lakh (RE : NR)	1303.70 (PWD 1115 + 188.70 Railway)	Length-480 M NH side &342 m Basni side including vent-2 Nos. 1 - 1 each side Railway portion: 2 spans = 45.00 m	1183.10	Work completed by RSRDC in Oct 2012	Work completed by Railway in Aug 2011	-
11	ROB Makrana LC 36-C, NWR	Kuchaman-Makarana Section 64/1-2/193150 (2006)	CE, PWD letter No.F.7 (1074) Sec. II/2006/D-37 dated 19.03.07 for Rs.1000 lacs Revised sanction issued vide letter no. F.7(1074)Sec-II / Part / 2006/D-234 dated 09.12.2014 for Rs. 1894.00 Lakh	1640.23 (PWD 1381.46 + 258.77 Railway)	Length-228 M + 2 viaduct 16 M each (Borawad side) .135M + 6 viaduct 16 M each (Manglana side). Railway portion: 1 span @ 29.70 m	1381.81	Work completed by RSRDC in Sept 2015	Work completed by Railway in Feb 2012	-

S. No.	Name of work /Job no.	Railway Section/Rly. Km.	A&F Sanction	Funds recd.from Client (Rs in Lakh)	Length of approaches / vents	Exp. (Rs. in Lakh)	Phy.progress of State portion / Approaches	Phy. Progress of Railway portion	Remarks
1	2	3	4	5	6	7	8	9	11
12	ROB Phulera LC 149, NWR	-	CE, PWD letter No.F.7 (1593) Sec. II/2011/D-458 dated 13.01.2012 for Rs.2160.00 Lakh Revised sanction issued vide letter no. F.7(1593)Sec-II/2011/D-127 dt. 01.09.2014 Admn. = Rs. 2833.00 Lakh Fin. = Rs. 1508.00 Lakh (Excluding Railway share of Rs. 1325.00 Lakh).	2091.40 (1508 PWD + 583.40 Railway)	Phulera side : RE wall (328M) + 7 viaducts (98M) Jobner side : RE wall (335M) + 8 viaducts (112 M) Railway portion : 3 viaducts (81M)	2102.37 (2022.51 work + 79.86 maintenance for 5 years)	Work completed by RSRDC in May 2015	Work completed by Railway in June 2015	-
A Sub Total				18719.39		17974.14			
B- West Central Railway, Jabalpur									
13	ROB Bharatpur-Mathura road (Rarah) LC 252, WCR	Dhaurmui Jaghina-Jajanpatti/1222/8-10/257024 (2003)	CE, PWD letter No.F.7 (1030)Sec. II/ 2005/D-412 dated 24.01.06 Rs.1000 Lakh Revised sanction vide No.F-7(1030) Sec-II / 2005/D-541 dt. 6.3.2013 for Rs. 1422 Lakh	1603.91 (1292 + 311.91 Railway)	BPR-351 Mtr + Mathura side - 348 m + 2 viaduct of 6 M,1 - 1 each side Railway portion: 1 span @ 32.00 m	1398.68	Work completed by RSRDC in Aug 2014	Work completed by Railway in Feb 2013	-
14	ROB Dabhadey - Modak LC No. 87, WCR.	Modak Dabhadey/85/8/8-10	CE PWD letter No. F-7 (1074)/ Sec.II/2006/D-159 dated. 01.06.07for Rs. 1808 Lakh Revised sanction vide CE&AS PWD Rajasthan letter no. F-7(1074)Sec-II/2006/D-559 dt. 19.3.2012 A= Rs. 2862 Lakh F= Rs. 2362 Lakh	2739.23 (1956 PWD + 471.23 Manglam Cement + 312 Railway)	One side: 308.90 m + 2 viaduct (24.60 m + 14.60 m Other side: 298.94 + 1 viaduct @ 14.60 m Bye pass length - 3370.0 M Railway portion: 3 spans = 85.37m	2680.78	Work completed by RSRDC in Aug 2015	Work completed by Railway in May 2012	-
15	ROB Bharatpur-Deeg road LC 244, WCR.	Sewar Bharatpur/1209/14-16	CE, PWD letter No.F.7 (1074)Sec. II/2005/D-40 dated 19.03.07 for Rs.1000 Lakh. (Revised sanction vide letter no. F.7 (1074) Sec-II/Part-B/2006/D-21 dt. 09.04.2013 for Rs. 1490 Lakh	1522.00 (PWD 1351 + 171 Railway)	BPR-300 Mtr Deeg side - 295 Mtr Vents - 18 Mtr both side +2 Additional spans,1-1 each side. Railway portion: 2 spans = 70.54m	1436.66	Work completed by RSRDC on 15.06.2013	Work completed by Railway in Oct 2012	-

S. No.	Name of work /Job no.	Railway Section/Rly. Km.	A&F Sanction	Funds recd.from Client (Rs in Lakh)	Length of approaches / vents	Exp. (Rs. in Lakh)	Phy.progress of State portion / Approaches	Phy. Progress of Railway portion	Remarks	
1	2	3	4	5	6	7	8	9	11	
16	ROB Ramganjmandi LC No. 82, WCR	Ramganj Mandi Modak Road/ 849/14-15/380726	CE, PWD letter No.F.7 (1074) Sec. II/2006/D-179 dated 23.08.06 Rs.1000 Lakh Revised sanction issued Vide CE PWD letter no. f-7(1074)Sec-II/2006/D-380 dt. 19.09.2013 for Rs. 3736 Lakh	2467.97 (2337 PWD + 130.97 Railway)	Construction of ROB including approaches and bypass (25 viaducts)	2368.90	ROB & Approach Road work completed and opened to traffic on 26.01.2017. Work of construction of Service Roads and Side drains also completed in May, 2017 except construction of side drain in 55m length at Suket side Approach Road.	Work completed by Railway in May 2014	Work of Construction of Side Drain in 55m (40+15) length at two locations could not be completed at Suket Side Approach Road due to encroachments at site.	
17	ROB Gangapur City LC No. 180, WCR	Gangapur City- Bharatpur road/1096/8-10	CE,PWD letter No. F.7(1062) Sec. II/06/D-452 dated 21.03.06 Rs. 1000 Lakh Revised A&F vide no. F7(1030) SecII / PT-A/2005/D-92 dt.22.06.10 for Rs : 1675.00 Lakh Revised Sanction vide lettet no. F. (1030) / seclI /Part A- /2005/D-539 dt. 06.03.2013 for Rs. 2157 lakh	2182.00 (PWD 1981 + 201 Railway)	Gangapur side-378.0 M Hindaun side - 343.00 M. including viaduct 7 no. (Gangapur side) & 5 no. (Hindaun side) Railway portion: 2 span @ 30.82 m	2156.17	After completion, ROB was opened to traffic on 17.02.2014. A day after opening, part of Masonry Retaining wall of approach Road collapsed. Collapsed portion reconstructed and work of retrofitting of masonry Retaining walls also completed on 31.03.2017	Work completed by Railway in April 2014	Opened to traffic on 13.05.2017 after conducting Load Test on vaiduct span. Inaugurated by Sh. C.R. Choudhary. Hon'ble minister of State Govt. of India on 13.05.2017	
B SubTotal				10515.11		10041.19				
C- North -Central Railway, Allahabad										
18	ROB Rajakhera LC 463, NCR	Jhansi - Agra 1292/20-22/247014	CE, PWD letter No.F.7 (1062)Sec. II/06/D-452 dated 21.03.06 Rs.1000 Lakh. Revised A&F issued vide letter no. F.7(1030) Sec-II/05/D-151 dt. 23.09.2014 for Rs. 1222 Lakh.	1123.32 (1092.00 PWD + 31.32 Railway)	Length-330 M (Dholpur side) & 378 M (Rajakehra side) Vent - 2 Nos 18 M each 1-1 each side Railway portion: 1 span = 32.20 m	1040.41	Work completed by RSRDC in Dec 2012	Work completed by Railway in Dec 2011		
19	ROB Mania-Marena LC 472-B, NCR.	Jhansi-Agra/1350/6-8	CE, PWD letter No.F.7 (1074) Sec. II/2006/D-39 dated 14.03.07 for Rs.1000 Lakh Revised A&F sanction received vide letter no. F-7 (1074) Sec-II / 2006/D-226 dt. 24.07.2013 for Rs. 2436 Lakh.	2315.01	429.42 Mtr - Marena side 408.37 Mtr - Mania side viaduct 1+1 of 16 M span Railway portion: 3 viaduct = 76.00m	2081.13	ROB & Approach Road work completed and opened to traffic in July 2015. Work of construction of Service Roads and Side Drains also completed in May, 2017 except construction of Service Road and Side Drain in 30m length at Mania Side Approach Road.	Work Completed by Railway in Nov 2013	Work of Construction of Service Road and Side Drain in 30m length could not be completed at Mania side Approach Road due to encroachment at site.	
C Sub Total				3438.33		3121.54				
Grand Total				365.89 Cr.	32672.83	31136.87				

RSRDC LTD.

Progress Report of ROBs entrusted by RUDSICO

As on 31.10.2017

S. No.	Name of work	A&F sanction (Rs. in Lakh)	Agency	Stipulated Date of commencement	Stipulated Date of completion	Funds received from Client (Rs. in Lakh)	Upto date expenditure (Rs. in Lakh)	Present status of work	Remarks
1	2	3	4	5	6	7	8	9	10
1	Construction of two lane ROB (Railway portion and approaches) at LC No. 01 on Ajmer-Daurai Section. (DFC Route)	3123.00 Lakh vide RUDSICO letter no. 2269 dated 11.8.2015 (State Share : Rs. 1800.00 Lakh (DFC Rly. Share : Rs. 1323.00 Lakh	M/s Supreme-JCC Infraprojects (JV), Ajmer	24.11.2016	23.05.2018	180.00 (State Share)	6.19	Work could not be started at site due to non-availability of land. About 8728.00 Sqm land of DAV College, Ajmer is to be acquired for construction of Approaches on either side. As per directions of RUDSICO, work was started in the month of March 2017 and casting of Blocks for R.E. Walls is in progress.	The likely date of completion of work shall be 18 months from the date of acquisition of required land.
2	Construction of two lane ROB (Railway portion and approaches) at LC No. 02 on Ajmer-Daurai Section. (DFC Route)	2723.00 Lakh vide RUDSICO letter no. 2269 dated 11.8.2015 (State Share : Rs. 1400.00 Lakh (DFC Rly. Share : Rs. 1323.00 Lakh	M/s Supreme-JCC Infraprojects (JV), Ajmer	17.11.2016	16.05.2018	330.00 (State Share)	385.52	As per directions of RUDSICO, work was started in the month of March 2017 on available land at both side Approaches. Substructure work of 07 Piers (out of 08 Piers) and two Abutments is in progress. 14 no. PSC Girders have been casted. Construction of RE wall, Casting of PSC Girders & Casting of Blocks for RE walls is also in progress. About 150.00 Sqm private land is to be acquired at Ajmer side Approach Road.	The likely date of completion of work shall be 6 months from the date of acquisition of required land.
3	Construction of two lane ROB (Railway portion and approaches) at LC No. 132 on Abu Road-Maval Section, Distt. Sirohi. (DFC Route)	3474.00 Lakh vide RUDSICO letter no. 2269 dated 11.8.2015 (State Share : Rs. 2150.00 Lakh (DFC Rly. Share : Rs. 1324.00 Lakh	M/s Ashish Construction Co., Sola, Ahmedabad	28.12.2016	27.12.2018	215.00	4.47	As per directions of RUDSICO, work was started in the month of March 2017 on available land at Gandhi Nagar side Approach Road. Foundation work of 01 Pier and 01 Abutment is in progress. About 4932.00 Sqm private land is to be acquired for construction of Railway Station side Approach Road.	The likely date of completion of work shall be 12 months from the date of acquisition of required land.

S. No.	Name of work	A&F sanction (Rs. in Lakh)	Agency	Stipulated Date of commencement	Stipulated Date of completion	Funds received from Client (Rs. in Lakh)	Upto date expenditure (Rs. in Lakh)	Present status of work	Remarks
1	2	3	4	5	6	7	8	9	10
4	Construction of two lane ROB (Railway portion and approaches) at LC No.44 at Gulab Bari, Ajmer. (Under RTIDF)	3938.00 Lakh vide RUDSICO letter no. 2576 dated 10.6.2016 (State Share : Rs. 2119.00 Lakh (Rly. Share : Rs. 1819.00 Lakh	M/s Thoughts Consultants Jaipur Pvt. Ltd. Jaipur for Consultancy Services for preparation of DPR	10.09.2016	09.01.2017	-	-	Modified GAD, after incorporating comments of Railway, submitted to DRM office, Ajmer on 10.08.2017.	-
5	Construction of two lane ROB (Railway portion and approaches) at LC No. 8 (Krishi Upaj Mandi), Jodhpur. (Under RTIDF)	3140.00 Lakh vide RUDSICO letter no. 2576 dated 10.6.2016 (State Share : Rs. 1727.00 Lakh (Rly. Share : Rs. 1413.00 Lakh	M/s Meridian Constructions, Jaipur for Consultancy Services for preparation of DPR	09.12.2016	08.04.2017	-	-	Due to falling of Statue of Late Smt. Vijaya Raje Sindhia in the alignment, alternative alignment was selected through premises of Krishi Upajmandi, Jodhpur. The Authorities of Krishi Upajmandi, Jodhpur have refused to allow the alignment through their premises.	Encumbrance free land is to be provided by RUDSICO for preparation of GAD
6	Construction of two lane ROB (Railway portion and approaches) at LC No. 136 (near Lalgarh station), Bikaner. (Under RTIDF)	8210.00 Lakh vide RUDSICO letter no. 2733 dated 30.8.2016 (State Share : Rs. 4230.00 Lakh (Rly. Share : Rs. 3980.00 Lakh	M/s Dynamic Projects Pvt. Ltd., Kolkata for Consultancy Services for preparation of DPR	01.05.2017	31.08.2017	-	-	The GAD is under modification as per comments of local Railway officials.	
7	Construction of two lane ROB (Railway portion and approaches) at LC No.74 (in RIICO Area), Udaipur. (Under RTIDF)	3938.00 Lakh vide RUDSICO letter no. 2733 dated 30.8.2016 (State Share : Rs. 2119.00 Lakh (Rly. Share : Rs. 1819.00 Lakh	M/s Strength Enginerring Services Pvt. Ltd. Jaipur for Consultancy Services for preparation of DPR	17.03.2017	16.07.2017	-	-	Modified GAD, after incorporating comments of Railway, submitted to DRM office, Ajmer on 03.08.2017.	RUDSICO vide letter no. 9983 dated 12.10.2017, intimated that the work has been de-sanctioned by the Govt. Accordingly, the Contract for Consultancy Services shall be Terminated by RSRDC after approval of GAD by Railway.

S. No.	Name of work	A&F sanction (Rs. in Lakh)	Agency	Stipulated Date of commencement	Stipulated Date of completion	Funds received from Client (Rs. in Lakh)	Upto date expenditure (Rs. in Lakh)	Present status of work	Remarks
1	2	3	4	5	6	7	8	9	10
8	Construction of two lane ROB(Railway portion and approaches) at LC No. 265 at Jhunjhunu. (Under RTIDF)	3612.00 Lakh vide RUDSICO letter no. 2733 dated 30.8.2016 (State Share : Rs. 1806.00 Lakh (Rly. Share : Rs. 1806.00 Lakh	M/s Meridian Constructions, Jaipur for Consultancy Services for preparation of DPR	31.01.2017	30.05.2017	-	-	GAD submitted to CBE and DRM, NWR Jaipur vide letter dated 13.09.2017	-
9	Construction of ROB (excluding Railway Portion) at LC No. 202 at Hindauncity. (Approaches by RSRDC and Main ROB by West Central Railway)	4026.00 Lakh vide RUDSICO letter no. 2587 dated 3.10.2016 (State Share : Rs. 2013.00 Lakh (Rly. Share : Rs. 2013.00 Lakh Approaches : Rs. 2400.00 Lakh	-	-	-	-	-	Single Bid was received on 03.10.2017 for Consultancy Services for preparation of DPR. The Bid has been cancelled in terms of Rule No. 68 of RTPP Rules, 2013 and Bids shall be re-invited by RSRDC after modification in approved GAD by Railway.	-
10	Construction of ROB (excluding Railway Portion) at LC No. 179 at Gangapurcity. (Approaches by RSRDC and Main ROB by West Central Railway)	3916 Lakh vide RUDSICO letter no. 2595 dated 5.10.2016 (State Share : Rs. 1958.00 Lakh (Rly. Share : Rs. 1958.00 Lakh Approaches : Rs. 2400.00 Lakh	-	-	-	-	-	Single Bid was received on 03.10.2017 for Consultancy Services for preparation of DPR. The Bid has been cancelled in terms of Rule No. 68 of RTPP Rules, 2013 and Bids shall be re-invited by RSRDC after modification in approved GAD by Railway.	-
11	Construction of Approaches to ROB at LC No. 38 at Baran (Approaches by RSRDC and Main ROB by West Central Railway, Kota)	4100.00 Lakh vide RUDSICO letter no. 2595 dated 5.10.2016 (State Share : Rs. 2050.00 Lakh (Rly. Share : Rs. 2050.00 Lakh Approaches : Rs. 2500.00 Lakh	-	-	-	-	-	Bids shall be invited by RSRDC for preparation of DPR after receipt of approved GAD from RUDSICO.	Consent of RSRDC to execute work of Construction of approaches was furnished vide letter no. 2117 dated 02.08.2017

S. No.	Name of work	A&F sanction (Rs. in Lakh)	Agency	Stipulated Date of commencement	Stipulated Date of completion	Funds received from Client (Rs. in Lakh)	Upto date expenditure (Rs. in Lakh)	Present status of work	Remarks
1	2	3	4	5	6	7	8	9	10
12	Preparation of only GAD and its approval from Railway for Construction of ROB at LC No. 70 at Chuna Phatak, Hanumangarh	-	M/s Strength Engineering Services Pvt. Ltd. Jaipur	16.09.2017	15.11.2017	-	-	Preparation of GAD is in progress.	-
Total		39458.00				725.00	396.18		